

Concrete Cube Test & Material Inspection Certificate

Project: 26.P.001 — Villa, Plot 102/8, Al Mawaleh South

Client: Nasreen Abdul Rahim Shaikh | **Contractor:** [Contractor Name]

Element	Grade	7-day strength	28-day strength	Verdict
Foundation footing	C25	18.2 N/mm ²	27.6 N/mm ²	Pass
Ground floor slab	C25	17.9 N/mm ²	26.9 N/mm ²	Pass
First floor columns	C30	21.4 N/mm ²	33.1 N/mm ²	Pass

Reinforcement steel delivery inspected against mill certificates — Grade 460, batch nos. verified on site. Blockwork samples conform to Omani building code requirements.

Inspected by: [Supervision Engineer] — Site visit ref SV-2026-014 — 20 Sept 2026